



# Car Cleaning/Loading Checklist

Company: \_\_\_\_\_

Department: \_\_\_\_\_

Operation: \_\_\_\_\_

Crew/Shift: \_\_\_\_\_

Inspector: \_\_\_\_\_

Date: \_\_\_\_\_

## RECEIVING AREA

- Containment for wash area operational
- Compartments empty and clean
  - Air lance operational
  - Unloading outlet tubes totally clean
  - Pellet, flake and powder recovery from wash water 100%

## CAR LOADING

- No line blockages or clogging
- Catch pans in place for connections
- Transfer lines flushed after each car loading completed
- All outlets secure and sealed after filling (Seals are all 1/8 inch braided steel or stronger)
  - Top
  - Bottom
- Top of car clear before release

Inspected By: \_\_\_\_\_

Inspection Date: \_\_\_\_\_